From: Clark, Michelle
To: Ruschaupt, Chris @ Washington DC; McDonald, Genelle; "Tracey D. Dickens (tdickens@ucpmanagement.com)"; "Deborah Perry (dperry@ucpmanagement.com)"; "Steve Braesch"; "Danny Mapili - WPD-C (danny.mapili@gsa.gov)"; Danny Mapili (dcmapili@dm-consulting-group.com); Edwin Lopacki - WPIAA (tony.lopacki@gsa.gov); Hallie Futterman - WPDAA (hallie.futterman@gsa.gov); Joshua Hill; Carrie Anderson; Terry Lamb Sr.; Anton Porter; Todd Williams; Dulli, Kelly @ Washington DC; lynn.goldfarb@perkinswill.com; Thomas Gregory (thomas.gregory@perkinswill.com); jketay@ghtltd.com
Cc: FERC Building Renovation
Subject: FERC HQ- Secure Room clarifications
Date: Thursday, August 04, 2016 2:57:47 PM

All,
Following up on our meeting this morning, below are the two items we had clarified for the Secure Room on the 3rd floor:

- The drawings do not give details on security mesh in the walls for this room. We have included 1-1/2" 9ga security mesh welded to 16ga studs. Please clarify if this is acceptable.

- A March 3, 2016 email from Jeremy Parmer (FERC) mentioned that the HVAC ductwork in the secure room should be non-metallic. We have not included this because it is not shown on the drawings. We have only included the security provisions at the wall penetrations, as shown on 1/M0503 (flexible canvas connection, steel security bars, etc). Please confirm this is acceptable.

thanks

Michelle Clark | Senior Project Manager
office: 703.218.1369 | cell: 571.266.9688 | mclark@balfourbeattyus.com
Balfour Beatty Construction | 11325 Random Hills Road Suite 500, Fairfax, VA 22030 | www.balfourbeattyus.com
Connect with us: Facebook | Twitter | YouTube | LinkedIn